

VTP SIERRA PROJECT

Site Progress report

REPORT DATE: 05-05-2025

Building Work Status

Project / Township	Tower	Construction Status as on 30.04.2025
SIERRA	TOWER 1	Tower 01 : RCC Completed Gypsum Work - Completed. Waterproofing & Plumbing Work - Completed Fire Fighting Work - Completed. Tiling Works (Toilet Dado) - Completed Flooring Works - Completed Wooden Door - 25th & 26th Floor WIP. Aluminium Works (Window & Door) - WIP External Painting Work in progress Internal Painting Works - WIP (Primer Completed) Lift Installation Work in Progress
SIERRA	TOWER 2	Tower 02 : RCC Completed. Gypsum Work - Completed. Waterproofing & Plumbing - Completed. Fire Fighting Work - Completed. Tiling Works (Toilet Dado) - Completed. Flooring Works - Completed. Wooden Door - 13th To 25th Floor WIP Aluminium Works (Window & Door) WIP External Painting Work in progress Internal Painting Works - WIP Lift Installation Work in Progress
SIERRA	TOWER 3	Above Terrace Activities - Work In Progress. Gypsum Work - 25th & 26th WIP Waterproofing & Plumbing Work - 24th & 25th Floor WIP Fire Fighting Works - 18th & 19th Floor WIP. Tiling Works (Toilet Dado) - 16th & 17th Floor Work in Progress Flooring Works – Up-to 11th Floor WIP
SIERRA	TOWER 4	10th Floor Slab (14th Slab) RCC Work - RCC casting completed 11th Floor Slab (15th Slab) RCC Work - RCC WIP
SIERRA	TOWER 5	14th Floor Slab (18th Slab) - RCC WIP 13th Floor Slab (17th Slab) - RCC casting completed
SIERRA	TOWER 6	18th Floor Slab (22nd Slab) - RCC casting completed 19th Floor Slab (23rd Slab) - RCC WIP Gypsum Work - 9th & 10th Floor WIP Waterproofing & Plumbing Works - 7th & 8th Floor WIP Fire Fighting Works - 4th & 5th Floor WIP Tile Dado - 2nd & 3rd Floor WIP Kitchen Platform - 3rd Floor
SIERRA	Central Podium	5th Slab RCC Work - RCC Completed Club House 2nd Slab - Completed Landscape Pardi RCC WIP

Tower 1 – RCC Completed.



Tower 1 – Finishing Work



Tower 2: RCC Completed.



Tower 2 – Finishing Work



Tower 3 - Above Terrace Activities - WIP



Tower 3 – Finishing Work



Tower 4 – 10th Floor Slab RCC Work – RCC Completed.



Tower 5 – 14th Floor Slab (18th Slab) – RCC WIP



Tower 6 – 19th Floor Slab (23rd Slab) - RCC WIP

Central Podium – 5th Slab Work Completed



Tower 06

Central Podium

Tower 6 – Finishing Work

