

VTP SIERRA PROJECT

Site Progress report

REPORT DATE: 05-11-2025



Building Work Status

Tower	Construction Status
	as on 30.10.2025
TOWER 1	Tower 01 : RCC Completed Gypsum Work - Completed. Waterproofing & Plumbing Work - Completed Fire Fighting Work - Completed. Tiling Works (Toilet Dado) - Completed Flooring Works - Completed Wooden Door - Completed, Accessories installation WIP Aluminium Works (Window & Door) - Installation Completed External Painting Completed Internal Painting Works - 26F Completed - 2nd Coat (Final) Paint - Completed Lift Installation Work Completed
TOWER 2	Tower 02 : RCC Completed. Gypsum Work - Completed. Waterproofing & Plumbing - Completed. Fire Fighting Work - Completed. Tiling Works (Toilet Dado) - Completed. Flooring Works - Completed. Wooden Door - 26th Floor - Completed, Polishing & Accessories Installation - WIP Aluminium Works (Window & Door) - Installation Completed External Painting - Completed Internal Painting Works - 1st coat completed , 2nd Coat Paint (10-20F WIP) Lift Installation Work – Completed
TOWER 3	Above Terrace Activities - Completed Gypsum Work - 26th Floor Completed Waterproofing & Plumbing Work - 26F Floor Completed Fire Fighting Works - 26F Floor Completed. Tiling Works (Toilet Dado) - 25th & 26th Floor Work in Progress Flooring Works – 22nd & 23rd Floor WIP External Painting Works WIP Aluminum Works (Frame Installation) - 13th & 14th Floor WIP



Building Work Status

TOWER 4

24th Floor Slab (28th Slab) RCC Work - RCC WIP.
 23rd Floor Slab (27th Slab) RCC Work - RCC Completed
 Gypsum Works - 12th & 13th Floor WIP.
 Firefighting - 12th & 13th Floor WIP.
 Plumbing Works - 12th & 13th Floor WIP.
 Waterproofing Works - 9th & 10th Floor WIP
 Flat Flooring - 7F-8F WIP
 T. Dado - 4th Floor Completed, 5th & 6th WIP
 K. Platform - 7th Floor Completed, 8th & 9th WIP

TOWER 5


24th Floor Slab (28th Slab) - RCC Completed
 25th Floor Slab (29h Slab) - RCC P1 Completed & P2 WIP
 Gypsum Works - 11th & 12th Floor WIP
 Plumbing Works - 16th & 17th Floor WIP
 Firefighting - 13th & 14th floor WIP
 Waterproofing Works - 13th & 14th Floor WIP
 Flat Flooring Works - 5th Floor Completed & 6th Floor WIP
 T. Dado - 10th & 11th Floor WIP
 K. Platform - 10th & 11th Floor WIP

TOWER 6

26th Floor Slab (30th Slab) - RCC WIP.
 25th Floor Slab (29th Slab) - RCC Completed
 Gypsum Work - 18th & 19th Floor WIP
 Waterproofing & Plumbing Works - 18th & 19th Floor WIP
 Fire Fighting Works - 17th Floor WIP
 Tile Dado - 13th & 14th Floor WIP
 Kitchen Platform - 13th Floor WIP
 Flooring Works - 12th & 13th floor WIP



Tower 1 – RCC Completed.



Tower 01-02 : Night View.



Tower 1 – Finishing Work



Tower 2: RCC Completed.



Tower 2 – Finishing Work



Tower 3 Finishing Activities - WIP



Tower 3 – Finishing Work



Tower 4 – 24th Floor Slab RCC Work – WIP.



Tower 4 – Finishing Work



Tower 5 – 25th Floor Slab – RCC WIP.



Tower 5 – Finishing Work



Tower 6 – 26th Floor - RCC WIP

Central Podium – 5th Slab Work Completed



Central Podium



Tower 6 – Finishing Work

