



Vishal Kumar <vishal152715@gmail.com>

Formal Demand for Compensation for Delayed Possession – Flat No. 2502, Tower 3, VTP Sierra Phase 2 (RERA Reg. No. P52100029394)

4 messages

Vishal Kumar <vishal152715@gmail.com>

Sun, Mar 29, 2026 at 1:16 PM

To: Tanuja Paigude <crm47@vtprealty.in>

Cc: crm49@vtprealty.in, Ankit Teli <ankit.teli@vtprealty.in>, seena.s@vtprealty.in, Charuu piriya <charuu.piriya@gmail.com>

Dear Sir/Madam,

I, Vishal Kumar, along with co-allottee Charu Piriya, write this notice in continuation of our prior correspondence with your CRM team dated June 5–6, 2025 (email chain attached).

1. BACKGROUND AND PRIOR CORRESPONDENCE

As per Clause 12.1 of our Agreement for Sale, possession of Flat No. 2502 was to be handed over on or before 30th June 2025, subject to a grace period of 6 months, making the final effective deadline 31st December 2025.

In our email dated 5th June 2025, we raised concerns regarding construction delays and demanded a written commitment on compensation. In response, your CRM team vide email dated 6th June 2025 confirmed:

- (a) That possession of our unit would be ready by December 2025; and
- (b) That "compensation will be processed according to the terms outlined in the agreement and in alignment with RERA guidelines, if applicable."

Despite these assurances, as of 29th March 2026, no possession has been offered or handed over. This constitutes a delay of approximately 3 months beyond your own committed timeline and beyond the grace period under the Agreement. We wish to place on record that we have fulfilled all payment obligations under the Agreement and have not defaulted on any instalment. The delay is entirely attributable to you as promoter.

2. ENTITLEMENT TO COMPENSATION – QUANTIFICATION

In terms of Clause 10 of the Agreement for Sale and Section 18 of the Real Estate (Regulation and Development) Act, 2016, we are entitled to interest at the rate of SBI's highest MCLR plus 2% per annum on all amounts paid by us (excluding stamp duty, registration charges, and taxes), from 01st January 2026 until the actual date of possession.

The computation for the period January–March 2026 is as follows:

(a) RERA Interest (Clause 10 / Section 18):

Amount paid to date: Rs. 61,12,351/-

SBI 1-Year MCLR (w.e.f. 15.01.2026): 8.70% p.a.

Applicable RERA rate (MCLR + 2%): 10.70% p.a.

Monthly interest: Rs. 54,502/-

Accrued (Jan–Mar 2026, 3 months): Rs. 1,63,506/-

Documentary evidence: Payment receipts and bank disbursement records

(b) Home Loan Interest Loss:

Outstanding principal: Rs. 51,15,906/-

Loan interest rate: 7.40% p.a.

Monthly interest component: Rs. 31,548/-

Accrued (Jan–Mar 2026, 3 months): Rs. 94,644/-

Documentary evidence: SBI home loan account statement, January–March 2026

(c) House Rent paid for alternate accommodation:

January 2026: Rs. 25,000/-

February 2026: Rs. 25,000/-

March 2026: Rs. 27,000/-

Total: Rs. 77,000/-

Documentary evidence: Leave and licence agreement; bank transfer records for each month

TOTAL COMPENSATION ACCRUED TO DATE: Rs. 3,35,150/-

MONTHLY ACCRUAL GOING FORWARD: Rs. 1,13,050/-

All documentary evidence listed above is available with us and will be produced before the appropriate authority if required.

3. DEMANDS

In light of the above, and consistent with the commitment made by your CRM team in June 2025, we formally demand that you:

- (a) Provide us, within 15 days of this notice, a confirmed and binding date of possession of Flat No. 2502, Tower 3, VTP Sierra Phase 2, along with the current status of the Occupancy Certificate from the competent authority;
- (b) Acknowledge your liability to pay compensation for the delay period from 01st January 2026 until actual possession, as per Clause 10 of the Agreement and Section 18 of RERA; and
- (c) Settle the compensation amount of Rs. 3,35,150/- accrued to date, plus any further amount accruing until actual possession, either mutually before or at the time of possession.

4. CONSEQUENCE OF NON-COMPLIANCE

If we do not receive a satisfactory written response within 15 days of the date of this notice, we reserve the right to initiate proceedings before the Maharashtra Real Estate Regulatory Authority (MahaRERA) under Section 31 of the RERA Act, without any further notice to you. We also reserve the right to claim all interest, compensation, and costs of such proceedings.

Yours faithfully,

Vishal Kumar
Charu Piriya
Flat No. 2502, Tower 3, VTP Sierra Phase 2
C 607, Pristine Prolife Phase 3, Wakad, Pune – 411057
Email: vishal152715@gmail.com
Mob: 9589307943

----- Forwarded message -----

From: Balaji Ekande <crm47@vtprealty.in>
To: Vishal Kumar <vishal152715@gmail.com>
Cc: Ankit Teli <ankit.teli@vtprealty.in>, Seena Simu <seena.s@vtprealty.in>, Darshana Ayre <crm49@vtprealty.in>
Bcc:
Date: Fri, 6 Jun 2025 13:15:39 +0000
Subject: RE: Escalation Matrix

Dear Sir,

We are expediting construction on site. We value your trust in VTP Realty and are committed to addressing your concerns.

We acknowledge and understand your concerns regarding the progress of T3. Also, We are making consistent progress on the project and foresee the units being ready for possession by December 2025."

Regarding the compensation provisions, I would inform that VTP SIERRA is a RERA-compliant project. In the event of any delays, compensation will be processed according to the terms outlined in the agreement and in alignment with RERA guidelines, if applicable.

Thank you for your understanding and support. Please feel free to reach out if you have any further questions or require additional information

Thank you again for your continued cooperation.

Thanks & regards,

Balaji Ekande.

CRM - VTP SIERRA

Contact :- +91-7030044686

From: Vishal Kumar <vishal152715@gmail.com>

Sent: Thursday, June 5, 2025 12:34 PM

To: Balaji Ekande <crm47@vtprealty.in>; Ankit Teli <ankit.teli@vtprealty.in>; Seena Simu <seena.s@vtprealty.in>

Subject: Re: Escalation Matrix

SECURITY WARNING! This is an external email. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Dear Team,

I am writing to express my deep frustration and disappointment regarding the ongoing and unexplained delays in the construction and possession of my flat (T3-2502) at VTP Sierra.

As per the RERA agreement, the possession date is June 2024. We are now in June 2024, and not only has there been no communication about timely possession, but the construction progress on T3 has been almost negligible for months. During our last meeting, Ankit mentioned a further delay of three months, with "soft possession" in September and final possession in December. However, the current pace of work does not inspire any confidence in even these revised timelines.

This situation is completely unacceptable. I have been paying both my home loan EMIs and rent for the past four years, and the ongoing delays are causing significant financial and emotional distress. The lack of transparency and visible progress is extremely concerning.

I demand the following:

- A detailed and honest update on the current status of construction for T3, specifically for flat 2502.
- A clear, realistic timeline for both soft and final possession, with specific dates.
- An explanation for the slowdown in construction activity and what steps are being taken to expedite the process.
- A written commitment on compensation for the delay, as per RERA guidelines.

If I do not receive a satisfactory and concrete response within 5 working days, I will be compelled to escalate this matter through all available legal and regulatory channels, including RERA and consumer forums.

I expect an immediate response with the requested details.

Best Regards,

Vishal Kumar

On Mon, May 12, 2025 at 12:07 PM Balaji Ekande <crm47@vtprealty.in> wrote:

Dear Customer,

We hope this message finds you well.

As part of our commitment to providing the highest level of customer satisfaction, we are closely working towards the same and monitoring the performance of our CRM team. To ensure that your concerns are addressed promptly, we would like to inform you of the escalation matrix.

We kindly request that you escalate the matter either by sending an email or by initiating a ticket in the Customer Portal. We highly suggest utilizing the V-care Customer Portal ticketing system, as it streamlines monitoring and speeds up the resolution of your concerns. If you encounter any challenges accessing the Customer Portal, Please contact your Relationship Manager so we can assist you promptly.

If your Relationship Manager does not respond to your calls within 6 working hours, messages within 6 working hours, or emails within 48 working hours, kindly escalate your complaint to the next level mentioned below.

Particulars	Level 1	Level 2	Level 3
Name	DARSHANA AYRE	ANKIT TELI	SEENA SIMU
Designation	Deputy Manager CRM	Assistant General Manager- CRM	Head CRM
Email	crm49@vtprealty.in	ankit.teli@vtprealty.in	seena.s@vtprealty.in
Contact Number	7030962661	7030918679	

Your cooperation and adherence to this process will greatly contribute to improving your experience with our services.

Thank you for your attention to this matter. We remain dedicated to continuously enhancing your experience with us.

Best Regards,
Balaji Ekande 703006686
VTP SIERRA CRM

 **Escalation Matrix.eml**
44K

Balaji Ekande <crm47@vtprealty.in>

Tue, Apr 14, 2026 at 12:37 PM

To: Vishal Kumar <vishal152715@gmail.com>

Cc: Aarti Mohite <crm49@vtprealty.in>, Ankit Teli <ankit.teli@vtprealty.in>, Seena Simu <seena.s@vtprealty.in>, Charuu piriya <charuu.piriya@gmail.com>

Dear Sir,

We genuinely understand how important timely possession, and we want to assure you that our team is making every possible effort to expedite construction while maintaining the highest standards of quality. Your continued patience and trust mean a great deal to us.

This is to inform you that the Occupancy Certificate (OC) application has been successfully submitted to PMC.

Please note that possession will be initiated immediately upon receipt of the Occupancy Certificate.

Further, Please note that compensation will be evaluated strictly as per the terms and conditions mentioned in the registered Agreement, and the matter will be addressed accordingly.

Thank you for your understanding and cooperation.

Thanks and Regards,
Balaji Ekande.
CRM VTP SIEERA
7030044686

From: Vishal Kumar <vishal152715@gmail.com>
Sent: Sunday, March 29, 2026 1:16 PM
To: Balaji Ekande <crm47@vtprealty.in>
Cc: Aarti Mohite <crm49@vtprealty.in>; Ankit Teli <ankit.teli@vtprealty.in>; Seena Simu <seena.s@vtprealty.in>; Charuu piriya <charuu.piriya@gmail.com>
Subject: Formal Demand for Compensation for Delayed Possession – Flat No. 2502, Tower 3, VTP Sierra Phase 2 (RERA Reg. No. P52100029394)

SECURITY WARNING! This is an external email. Do not click links or open attachments unless you recognize the sender and know the content is safe.

[Quoted text hidden]

Vishal Kumar <vishal152715@gmail.com> Wed, Apr 15, 2026 at 2:30 PM
To: Balaji Ekande <crm47@vtprealty.in>
Cc: Aarti Mohite <crm49@vtprealty.in>, Ankit Teli <ankit.teli@vtprealty.in>, Seena Simu <seena.s@vtprealty.in>, Charuu piriya <charuu.piriya@gmail.com>

Dear Balaji,

Your email does not address what we asked. Our email demanded specific answers. You sent a vague, templated reply that addresses nothing.

We are paying ₹31,548 per month in home loan interest on a flat we cannot live in, and ₹27,000 per month in rent for a home we should not need — because VTP has failed to deliver. Every month you delay costs us. This is not a matter of "patience and trust." This is a financial loss we are bearing because of your default.

We need two answers. Not assurances, not templates — answers.

1. When exactly will you give us possession?

"Upon OC receipt" is not an answer. When did you submit the OC application? What is PMC's expected timeline? What is VTP doing to expedite it? Give us a date and justification.

2. How much compensation will you pay?

Our notice computed ₹4,48,200/- accrued through April 2026 under Section 18 of RERA. Do you accept this figure? If not, state your computed figure with the rate and basis — not "as per the agreement."

Respond with specific dates and specific numbers by Friday (17th April 2026).

If we do not hear back, our next communication will be a MahaRERA complaint — not another email.

Best Regards,
Vishal Kumar

Contact - 9589307943

[Quoted text hidden]

Balaji Ekande <crm47@vtprealty.in>

Mon, Apr 20, 2026 at 12:26 PM

To: Vishal Kumar <vishal152715@gmail.com>

Cc: Aarti Mohite <crm49@vtprealty.in>, Ankit Teli <ankit.teli@vtprealty.in>, Seena Simu <seena.s@vtprealty.in>, Charuu piriya <charuu.piriya@gmail.com>

Dear Sir,

The (OC) application is currently under process, and the approval is expected to take approximately 15 days. Once the OC is received, the possession process for your unit will be initiated. Also,

The compensation is calculated strictly in accordance with the provisions of RERA. The applicable rate is SBI MCLR + 2%.

Thank you for your continued cooperation and understanding.

Thanks and Regards,

BALAJI EKANDE

[Quoted text hidden]